



Nueva zona de prácticas

New Practice area

Calendario de Obras

Time schedule

| | | MONDAY | TUESDAY | WEDNESDAY | THURSDAY | FRIDAY | SATURDAY | SUNDAY | |
|--------------|--|--------|--------------|-----------|--------------|------------|-------------|---------|----|
| | | LUNES | MARTES | MIÉRCOLES | JUEVES | VIERNES | SÁBADO | DOMINGO | |
| SEMANA/ WEEK | ABRIL/ APRIL | | 16 | 17 | 18 | 19 | 20 | 21 | |
| 1 | REPLANTEO Y DECAPADO /REMOVAL VEGETABLE LAYER | | [Yellow bar] | | | | | 21 | 22 |
| | | | 23 | 24 | 25 | 26 | 27 | 28 | |
| 2 | MOVIMIENTO DE TIERRA/EARTH MOVEMENT | | [Yellow bar] | | [Orange bar] | | | 28 | 29 |
| | MAYO / MAY | | 30 | 31 | 1 | 2 | 3 | 4 | |
| 3 | MOVIMIENTO DE TIERRA/ EARTH MOVEMENT | | [Orange bar] | | | | | 4 | 5 |
| | | | 6 | 7 | 8 | 9 | 10 | 11 | |
| 4 | INSTALACION DE DRENAJES / DRAINAGE INSTALATION | | [Orange bar] | | | [Pink bar] | | 11 | 12 |
| | | | 13 | 14 | 15 | 16 | 17 | 18 | |
| 5 | RIEGO Y APORTE ARIDOS /IRRIGATION INSTALATION | | [Pink bar] | | | | [Green bar] | 18 | 19 |
| | | | 20 | 21 | 22 | 23 | 24 | 25 | |
| 6 | REFINO Y COTAS FINALES/ FINAL SHAPING | | [Green bar] | | | | | 25 | 26 |
| | | | 27 | 28 | 29 | 30 | 31 | 1 | |
| 7 | TEPEADO / TURFING | | [Blue bar] | | | | | 1 | 2 |
| | JUNIO /JUNE | | 3 | 4 | 5 | 6 | 7 | 8 | |
| 8 | TEPEADO/TURFING | | [Blue bar] | | | | | 8 | 9 |
| | | | 10 | 11 | 12 | 13 | 14 | 15 | |
| 9 | REPASOS GENERALES / FINISHING | | [Purple bar] | | | | [Red bar] | 15 | 16 |