

Informe comité de campo Junta 11/11/16

The Greens Committee had an official meeting and several informal along this summer to improve the courses.

Projects achieved or in progress for 2016

NORTE

- Path from holes 10 to 11 , to be done from November 21st to 23rd
- Change 4 bridges, to be done from November 21st to 23rd
- Protection net Hole 13, DONE
- Path from green 9/18/ to club house DONE
- Path from 9 to 10, to be done from November 21st to 23rd
- Protection net Hole1 (several units), DONE
- Add sand to the bunkers, ONGOING (2017 budget 36.000€)

SUR

- Renovante the green-side bunkers. 100,000€, 50,000€ en dos años
- Hole 13, move lake (2017 PENDING) 75.000€
- Tee 14 (2017 PENDING) 12,500€ pending counsel license.
- Teel-line Hole 2 Hole 10 DONE
- Slight change to Hole 6 (2017 PENDING)

DIVERSE

- Sand bags both courses
- Sand bottles trolleys (PENDING dec 2016)
- Pitch forks (dec 2106 PENDING)